

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

Panchayat Raj & Rural Development Department – NABARD RIDF XX – Karimnagar Region – Rajanna Sircilla District – “C/o High Level Bridge on road from Thippapur to Jayaram (PWD road from Vemulawada to Sirikonda) of Vemulawada (M)” estimate cost Rs.700.00 lakhs – Post Facto Extension of Agreement Time up to 31.01.2020 without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

**G.O.Rt.No. 80**

**Dated: 15-02-2020**

**Read:-**

From the CE, PR, Hyd, Lr.No.AEE/DEE/KMNR/NB XX/EOAT/Thipparam/Venulawda(M)/  
2019, dated.23.12.2019.

&&&

**ORDER:**

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Post Facto Extension of Agreement Time upto 31.01.2020 (816) days in respect of the work “C/o High Level Bridge on road from Thippapur to Jayaram (PWD road from Vemulawada to Sirikonda) of Vemulawada (M), Karimnagar District” as the delay is not attributed to the contractor due to Stagnation of water in stream and pending land dispute.

2. The Chief Engineer, Panchayat Raj, NABARD, Hyderabad shall take further necessary action in the matter accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**SANDEEP KUMAR SULTANIA**  
**SECRETARY TO GOVERNMENT**

**To**

The Chief Engineer, Panchayat Raj, NABARD, Hyderabad.

**Copy to:**

The PS to Hon’ble M(PR,RD&MB).

SF/SC.

**//FORWARDED BY ORDER//**

**SECTION OFFICER**